
STRATFORD MIDDLE SCHOOL RENOVATION AND ADDITION

ARLINGTON PUBLIC SCHOOLS

BLPC JANUARY 24, 2017







PROJECT UPDATE AND SCHEDULE 1

PROJECT SCHEDULE

	2016		2017		20	18		20	19	
USE PERMIT	2/2	017								
CERT. OF APPROP.	2/2	017								
DESIGN DEV.										
CONST. DOCS.										
BUILDING PERMIT			Fall 201	7						
CONSTRUCTION										
SCHOOL OPEN										

PROJECT MILESTONES

- Concept Design approved November 2015
- Schematic Design approved June 2016
- Use Permit submitted: September 8, 2016
 - EA submitted: September 8, 2016
 - Water Quality Impact Assessment submitted: September 15, 2016
 - Certificate of Appropriateness submitted: September 22, 2016
- Presenting to Commissions: (Fall/Winter 2016/2017)
- Resubmission of Use Permit / COA: December 21, 2016
- County Board (projected): February 2017
- Building Permit (projected): Fall 2017



STAKEHOLDER INVOLVEMENT

- 23 BLPC meetings
- 13 PFRC meetings
- 7 HALRB/DRC meetings/work sessions
- 2 Gallery Walks / Open Houses
- Additional meetings with:
 - Community leaders
 - Department of Parks and Recreation
 - VDOT
 - Arlington County
 - School Board Members





USE PERMIT UPDATE | 2

USE PERMIT MILESTONES

- Use Permit: September 8, 2016 / December 21, 2016
 - Environmental Assessment: September 8, 2016
 - Water Quality Impact Assessment: September 15, 2016
 - Certificate of Appropriateness: September 22, 2016 / December 21, 2016
- Commission Presentations:
 - E2C2 September 26, 2016
 - Urban Forestry October 27, 2016
 - HALRB December 21, 2016
 - Parks and Recreation TBD
 - Transportation TBD
 - Planning TBD
 - County Board March 18, 2017



USE PERMIT COMMENT AND RESPONSE


- Stormwater approach
- Vacation Lane sidewalks
- Coordination with DPR
- Historic/COA
- Real Estate




VACATION LANE SIDEWALK










PROPOSED



DESIGN UPDATE | 3

SITE PLAN



NEW ADDITION




RENOVATION

- New elevator at east end of building for increased accessibility
- New Arts and Tech suite in basement
- Renovated cafeteria
- New teacher collaboration spaces
- Conversion of existing Library to Work and Family Life space
- Black Box theater converted to more flexible space
- New lockers and increased display space for student work





RENOVATION





BASEMENT PLAN






Arlington Public Schools



FIRST FLOOR PLAN





THEATER/ARTS

MUSIC

TECHNOLOGY

WORK & FAMILY STUDY

BUILDING SUPPORT

COUNSELING/CLINIC


CORE CLASSROOMS

SPECIAL EDUCATION

ELECTIVE CLASSROOMS


CIRCULATION

▲ ENTRANCE



Arlington Public Schools Stratford Middle School - 16

SECOND FLOOR PLAN





LIBRARY
FOOD SERVICE
PHYSICAL EDUCATION
THEATER/ARTS
MUSIC
TECHNOLOGY
WORK & FAMILY STUD

WORK & FAMILY STUDY

BUILDING SUPPORT

TEACHER & STORAGE

ADMIN

COUNSELING/CLINIC


CORE CLASSROOMS

SPECIAL EDUCATION

ELECTIVE CLASSROOMS


CIRCULATION

▲ ENTRANCE



Arlington Public Schools Stratford Middle School - 17

THIRD FLOOR PLAN





Arlington Public Schools




HISTORIC COMMITTEE UPDATE | 4

HISTORIC COMMITTEE

- Committee kickoff was on January 11, 2017
- Determine how to best recognize history of site while respecting the building/site design process and timeline
- Three stages:
 - Exploration and Discovery
 - Analysis and Evaluation
 - Expression and Design
- Interpretive Planner to be chosen shortly
- Present concept to School Board in late spring/early summer 2017

HISTORIC PATH







Peirce Mill, QEA



HISTORIC PATH



BUILDING SECTION





CONSTRUCTION PHASING AND COST 5

CONSTRUCTION PHASING

- Possible Scope for Early Construction Work:
 - Expanded Vacation Lane parking lot
 - Construction entrance at Old Dominion Drive
- Considerations
 - Minimize impact to Stratford Program
 - Field access during 2018 spring season
 - Construction access and routes
 - Separating school and construction zones



CONSTRUCTION SCHEDULE

- Construction Schedule Milestones
 - GMP Fall 2017
 - Early Work Phase January 2018
 - Construction Start June 2018
 - Completion August 2019



COST UPDATE

- At schematic design, School Board approved project funding of \$36.55 million
- Cost estimate prepared using design development documents
 - Estimate reconciled between two independent estimates
 - Total project cost estimated at \$36.58 million
- Project add alternates still being considered pending outcomes of future estimates; these include additional lighting replacement and entrance renovations
- Another cost estimate will be prepared using the 65% construction documents