
STRATFORD MIDDLE SCHOOL RENOVATION AND ADDITION

ARLINGTON PUBLIC SCHOOLS

PFRC JANUARY 24, 2017







PROJECT UPDATE AND SCHEDULE 1

PROJECT SCHEDULE

	2016	2017			2018				2019			
USE PERMIT	2/2	017										
CERT. OF APPROP.	2/2	017										
DESIGN DEV.												
CONST. DOCS.												
BUILDING PERMIT			Fall 201	7								
CONSTRUCTION												
SCHOOL OPEN												

PROJECT MILESTONES

- Concept Design approved November 2015
- Schematic Design approved June 2016
- Use Permit submitted: September 8, 2016
 - EA submitted: September 8, 2016
 - Water Quality Impact Assessment submitted: September 15, 2016
 - Certificate of Appropriateness submitted: September 22, 2016
- Presenting to Commissions: (Fall/Winter 2016/2017)
- Resubmission of Use Permit / COA: December 21, 2016
- County Board (projected): March 2017
- Building Permit (projected): Fall 2017



STAKEHOLDER INVOLVEMENT

- 23 BLPC meetings
- 13 PFRC meetings
- 7 HALRB/DRC meetings/work sessions
- 2 Gallery Walks / Open Houses
- Additional meetings with:
 - Community leaders
 - Department of Parks and Recreation
 - VDOT
 - Arlington County
 - School Board Members





USE PERMIT UPDATE | 2

USE PERMIT MILESTONES

- Use Permit: September 8, 2016 / December 21, 2016
 - Environmental Assessment: September 8, 2016
 - Water Quality Impact Assessment: September 15, 2016
 - Certificate of Appropriateness: September 22, 2016 / December 21, 2016
- Commission Presentations:
 - E2C2 September 26, 2016
 - Urban Forestry October 27, 2016
 - HALRB December 21, 2016
 - Parks and Recreation TBD
 - Transportation TBD
 - Planning TBD
- County Board March 18, 2017




USE PERMIT COMMENT AND RESPONSE

- Stormwater approach
- Vacation Lane sidewalks
- Coordination with DPR
- Historic/COA
- Real Estate





STORMWATER MANAGEMENT PLAN





VACATION LANE SIDEWALK







NEW ADDITION




HISTORIC COMMITTEE UPDATE 3

HISTORIC COMMITTEE


- Committee kickoff was on January 11, 2017
- Determine how to best recognize history of site while respecting the building/site design process and timeline
- Three stages:
 - Exploration and Discovery
 - Analysis and Evaluation
 - Expression and Design
- Interpretive Planner to be chosen shortly
- Present concept to School Board in late spring/early summer 2017

SITE PLAN





HISTORIC PATH







Peirce Mill, QEA



HISTORIC PATH



BUILDING SECTION



CONSTRUCTION PHASING | 4

CONSTRUCTION PHASING

- Possible Scope for Early Construction Work:
 - Expanded Vacation Lane parking lot
 - Construction entrance at Old Dominion Drive
- Considerations
 - Minimize impact to Stratford Program
 - Field access during 2018 spring season
 - Construction access and routes
 - Separating school and construction zones



CONSTRUCTION SCHEDULE

- Construction Schedule Milestones
 - GMP Fall 2017
 - Early Work Phase January 2018
 - Construction Start June 2018
 - Completion August 2019

