



Secondary School @Wilson

Community Newsletter (December 2017)

Completed and ongoing tasks:

- Excavation was completed.
- Below grade waterproofing ongoing.
- Concrete footings and foundation walls ongoing.
- Erection of elevator core walls ongoing.
- Installation of below grade utilities and in wall rough-in has begun.
- Major steel shop drawings ongoing, with multiple released for fabrication.

Construction activities next month:

- Temporary construction power will be installed.
- Elevator core extension permit will be issued.
- Curtainwall material will be released for fabrication.

Process related activities:

- Final Design and Construction Contract Award for full GMP is on School Board agenda – information item on January 4; action item on January 18.
- Construction workers parking has been in a nearby commercial garage since December 1, 2017.



Form removed for B2 level elevator core concrete wall



Erecting form for basement retaining wall



Start forming ground level elevator core