



Arlington  
Public  
Schools




# Career Center Working Group Project Lifecycle and Phasing

April 30, 2018

# Project Life Cycle

- Step 1 Generate Idea – CCWG Vision




# Generate Idea - Initiation



- Research the opportunities of the site
- Review examples and lessons learned
- Identify alternative solutions available
- Identify any risks and issues
- Provide a recommendation


# Example – YHS 2009-2013 Existing Conditions 2008




# Example – YHS 2009-2013 Phase 2



Arlington  
Public  
Schools



# Example – YHS 2009-2013 Phase 3



# Example – YHS 2009-2013

## Lessons Learned



- Delivery routes during phasing critical to crane set up and steel erection
- Regular community updates key to the success of the project
- Saving the parking lot to the last phase permitted for staging areas, storage of materials, and swing space

# Example – Abingdon ES Phase 2



- LEGEND**
- NEW CONSTRUCTION
  - DEMOLISH STRUCTURE
  - TEMPORARY RENOVATION
  - CURRENT RENOVATION
  - NO WORK IN THIS AREA
- TEMPORARY CLASSROOM BUILDING ENTRY/EXIT BUILDING EXIT
- ADA ROUTE
- HAULER ROUTE
- EMERGENCY ROUTE
- CONSTRUCTION FENCE
- CONSTRUCTION LAYOUT
- CONSTRUCTION ENTRANCE
- PERMIT DROP-OFF/PICK-UP OFF
- SD 400 BUS DROP-OFF
- FIRE WALL

**PLANNING SUMMARY**

1. PHASING PLAN DIAGRAMS ARE SUGGESTED. FINAL PLANNING TO BE VERIFIED AND APPROVED.
- CONTRACTOR TO EVALUATE SITE DESIGN AND SCOPE IN RELATION TO ABOVE AND MAKE ANY PROPOSED MODIFICATIONS FOR REVIEW. THE DURATION OF EACH BULLET POINT WOULD:

2. AGREEMENT TO BE INCLUDED IN EACH PHASE.

3. BUILDING IS OCCUPIED UNLESS NOTED OTHERWISE, MAINTAIN ALL ACCESS AND LIFE SAFETY REQUIREMENTS.

4. PROVIDE TEMPORARY PROTECTION AT EXTERIOR HEDGES TO PROTECT OCCUPANTS FROM EXTERIOR CONSTRUCTION DURING OCCUPIED PHASES.

5. COORDINATE RENOVATION WORK WITH INTERIOR SCOPE. NO WORK ABOVE ROOF SHALL OCCUR OVER OCCUPIED SPACES.

6. ENSURE REMAINDER OF CLASSROOMS, SMALL GROUP INTERACTION AREA, AND STAFF ROOM ARE MAINTAINED AND AVAILABLE IN EACH OCCUPIED PHASE.

- NO EXISTING CLASSROOMS.
- NO NEW SMALL GROUP ROOMS.
- EXISTING OFFICES.

7. ENSURE LIBRARY AND CAFETERIA/KITCHEN BULLETIN BOARD CAPACITY DURING OCCUPIED PHASES. PROVIDED PORTABLE OFFICE TO BE PROVIDED BY OWNER DURING PHASE 2-4.

8. OWNER TO PROVIDE THE FOLLOWING PORTABLES:
 

- EXISTING PORTABLE - 4 CLASSROOMS
- NEW PORTABLE - 6 CLASSROOMS
- 1 LIBRARY
- NEW PORTABLE OFFICE
- MULTIFUNCTION PORTABLE

**PLANNING PHASES**

PHASE 1: MAY 2016 - JUNE 2016  
CLASSIFICATION: DEMOLITION ONLY, NO BUILDING OCCUPIED

PHASE 2: JUNE 2016 - AUGUST 2016  
(BUILDING NOT OCCUPIED)

PHASE 3: AUGUST 2016 - DECEMBER 2016  
15 CLASSROOMS (1095 SEATINGS)  
8 SMALL GROUP OFFICES (18 PLACES)  
8 OFFICES (18 PLACES)

PHASE 4: DECEMBER 2016 - APRIL 2017

# Example – Abingdon ES Phase 3



# Example – Abingdon ES Phase 4



# Example – Abingdon ES Phase 5



- GENERAL LEGEND:**
- New Construction
  - Demolish Structure
  - Temporary Renovation
  - Current Renovation
  - No Work in This Area
- CONSTRUCTION:**
- Temporary Main Building Entry/Exit
  - ADA Route
  - Vehicular Route
  - Emergency Route
  - Construction Fence
- CONSTRUCTION ENTRANCE:**
- Construction Entrance
  - Parking Drop-off/Pick-up Off
  - SD 400 Bus Drop-off
- FIRE WALL:**

1. PHASING PLANS DIAGRAMS ARE SUGGESTED. FINAL PLANS TO BE VERIFIED AND APPROVED.  
CONTRACTOR TO EVALUATE SITE DENSITY AND SCOPE IN RELATION TO ABOVE AND MAKE ANY PROPOSED MODIFICATIONS FOR REVIEW. THE DURATION OF EACH BULLET BE MENTIONED.

2. AGREEMENT TO BE INCLUDED IN EACH PHASE:

3. BUILDING IS OCCUPIED UNLESS NOTED OTHERWISE,  
MAINTAIN ALL ACCESS AND LIFE SAFETY REQUIREMENTS.

4. PROVIDE TEMPORARY PORTABLE OFFICES AS NEEDED TO PROTECT OCCUPANTS FROM EXTERIOR CONSTRUCTION DURING DESIGN PHASES.

5. COORDINATE RENOVATION WORK WITH INTERIOR SCOPE.  
NO WORK ABOVE ROOF SHALL OCCUR OVER OCCUPIED SPACES.

6. COORDINATE RENOVATION OF MECHANICAL,  
ELECTRICAL, PLUMBING, AND FIRE PROTECTION SYSTEMS  
MAINTAIN EXISTING SYSTEMS AND ADD NEW SYSTEMS  
AS NEEDED TO MAINTAIN CODE REQUIREMENTS.

7. ENSURE NUMBER OF CLASSROOMS, SMALL GROUP  
INTERACTION AREA, AND STAFF ROOM ARE MAINTAINED AND  
AVAILABILITY IN EACH DESCRIBED AS FOLLOWS:  
• 10 EXISTING CLASSROOMS  
• 11 NEW SMALL GROUP ROOMS  
• 11 EXISTING OFFICES

8. CAFETERIA, LIBRARY, AND CAFETERIA/KITCHEN  
BUILDING CAPTION SHALL BE BUILT DURING PHASES 3 AND 4.  
PROVIDE 80 SEATING CAPACITY DURING PHASE 3-4.

9. OWNER TO PROVIDE THE FOLLOWING PORTABLES:  
• 11 EXISTING PORTABLE - 4 CLASSROOMS  
• 12 NEW PORTABLE - 6 CLASSROOMS  
• 11 NEW PORTABLE - 6 CLASSROOMS  
• 12 NEW PORTABLE - 6 CLASSROOMS  
• 12 MULTIPURPOSE PORTABLE

**PHASING IN SUMMARY:**  
PHASE 1: MAY 2016 - JUNE 2016  
DEMOLITION ONLY;  
NO BUILDING PHASED.

PHASE 2: JUNE 2016 - AUGUST 2016  
(BUILDING NOT OCCUPIED)

PHASE 3: AUGUST 2016 - DECEMBER 2016  
13 CLASSROOMS (1095 SEATS)  
11 SMALL GROUP ROOMS (10 PLACES)  
8 OFFICES (8 SPACES)

PHASE 4: DECEMBER 2016 - APRIL 2017

# Example – Abingdon ES Phase 6



- GENERAL NOTES:**
- NEW CONSTRUCTION:
  - DEMOLISH STRUCTURE:
  - TEMPORARY RENOVATION:
  - CURRENT RENOVATION:
  - NO WORK IN THIS AREA:
- CONSTRUCTION:**
- TEMPORARY MAIN BUILDING ENTRANCE/EXIT:
  - ADA ROUTE:
  - VEHICULAR ROUTE:
  - EMERGENCY ROUTE:
  - CONSTRUCTION FENCE:
- CONSTRUCTION ZONE:**
- CONSTRUCTION ENTRANCE:
  - CONSTRUCTION ENTRANCE:
  - PERMIT DROP-OFF/PICK-UP OFF:
  - BUS DROP-OFF/PICK-UP OFF:
- STRUCTURES:**
- FIRE WALL:

**PLANNING REMARKS:**

- PHYSIC PLANS DIAGRAMS ARE SUGGESTED. FINAL PLANS TO BE VERIFIED AND APPROVED.
- CONTRACTORS TO EVALUATE SITE DENSITY AND SCOPE IN RELATION TO EXISTING AND PROPOSED MODIFICATIONS FOR RELIEF. THE DURATION OF EACH RELIEF IS UNKNOWN.

**ITEMS TO BE INCLUDED IN EACH PHASE:**

**1. BUILDING 1 OCCUPIED UNITS NOTED (STAYAWAY, MAINTAIN ALL ACCESS AND LIFE SAFETY REQUIREMENTS).**

**4. PROVIDE TEMPORARY PORTABLE OFFICES AS NEEDED TO PROTECT OCCUPANTS FROM INTERIOR CONSTRUCTION DURING DEMOLITION PHASES.**

**5. COORDINATE RENOVATION WORK WITH INTERIOR SCOPE. NO WORK ABOVE ROOF SHALL OCCUR OVER OCCUPIED SPACES.**

**6. COORDINATE RENOVATION OF MECHANICAL, ELECTRICAL, PLUMBING, AND FIRE PROTECTION SYSTEMS WITH EXISTING CONTRACTORS TO MAINTAIN SYSTEMS AS NEEDED TO MAINTAIN CODE REQUIREMENTS.**

**7. ENSURE NUMBER OF CLASSROOMS, SMALL GROUP ROOMS, AND OFFICES ARE MAINTAINED AND AVAILABLE IN EACH OCCUPIED CLASSROOM.**

- EXISTING CLASSROOMS.
- NEW SMALL GROUP ROOMS.
- EXISTING OFFICES.

**8. GYMNASIUM, LIBRARY, AND CAFETERIA/KITCHEN MUST REMAIN OPEN DURING OCCUPIED PHASES. MULTI-USE PORTABLE OFFICES TO BE PROVIDED IN CAFETERIA DURING PHASE 2-4.**

**9. OWNER TO PROVIDE THE FOLLOWING PORTABLES:**

- EXISTING PORTABLE - 4 CLASSROOMS
- NEW PORTABLE - 6 CLASSROOMS
- 1 LIBRARY
- 1 KITCHEN
- 1 OFFICE
- 1 MULTIFUNCTION PORTABLE

**PLANNING REMARKS:**


PHASE 1: MAY 2016 - JUNE 2016  
012 DEMOLITION ONLY, NO BUILDING PHASED

PHASE 2: JUNE 2016 - AUGUST 2016  
(BUILDING NOT OCCUPIED)

PHASE 3: AUGUST 2016 - DECEMBER 2016  
15 CLASSROOMS (1095 ACRES)  
8 SMALL GROUP OFFICES (10 PLACES)  
8 OFFICES (10 PLACES)

PHASE 4: DECEMBER 2016 - APRIL 2017

# Example – Abingdon ES Phase 7



**PLANNING REMARKS:**

- PHASING PLANS DIAGRAMS ARE SUGGESTED. FINAL PLANS TO BE VENDED AND APPROVED.
- CONTRACTORS TO EVALUATE SITE DENSITY AND SCOPE IN RELATION TO EXISTING AND PROPOSED MODIFICATIONS FOR RELIEF. THE DURATION OF EACH RELIEF IS UNKNOWN.

3. AGREEMENT TO BE INCLUDED IN EACH PHASE:

4. BUILDING IS OCCUPIED UNLESS NOTED OTHERWISE. MAINTAIN ALL ACCESS AND LIFE SAFETY REQUIREMENTS.

4. PROVIDE TEMPORARY PORTABLE PET ACCESS TO HALLS TO PROTECT OCCUPANTS FROM EXTERIOR CONSTRUCTION DURING DESIGN PHASES.

5. COORDINATE RENOVATION WORK WITH INTERIOR SCOPE. NO WORK ABOVE ROOF SHALL OCCUR OVER OCCUPIED SPACES.

6. COORDINATE RENOVATION OF MECHANICAL, ELECTRICAL, PLUMBING, AND FIRE PROTECTION SYSTEMS WITH EXISTING SYSTEMS AND NEW SYSTEMS AS NEEDED TO MAINTAIN CODE REQUIREMENTS.

7. ESTABLISH NUMBER OF CLASSROOMS, SMALL GROUP ROOMS, AND OFFICES THAT MUST BE MAINTAINED AND AVAILABLE IN EACH OCCUPIED CLASSROOM.

- EXISTING CLASSROOMS.
- NEW SMALL GROUP ROOM.
- EXISTING OFFICES.

8. GYMNASIUM, LIBRARY, AND CATERING/KITCHEN MUST REMAIN OPEN DURING OCCUPIED PHASES. MULTI-USE PORTABLE OFFICES TO BE PROVIDED IN CATERING PHASE 2-4.

9. OWNER TO PROVIDE THE FOLLOWING PORTABLES:

- EXISTING PORTABLE - 4 CLASSROOMS
- NEW PORTABLE - 6 CLASSROOMS
- 1 LIBRARY
- 1 KITCHEN
- 1 OFFICE
- 1 MULTIFUNCTION PORTABLE

**PLANNING REMARKS:**

PHASE 1: MAY 2016 - JUNE 2016  
□ EXISTING PORTABLES ON SITE;  
NO BUILDING PHASED.

PHASE 2: JUNE 2016 - AUGUST 2016  
(BUILDING NOT OCCUPIED)

PHASE 3: AUGUST 2016 - DECEMBER 2016  
15 CLASSROOMS (1095 SEAT)

- 6 SMALL GROUP PORTABLES (1095 SEAT)
- 1 OFFICE (1095 SEAT)

PHASE 4: DECEMBER 2016 - APRIL 2017

# Topics for Next Meeting



- Research the opportunities of the site
- Review examples and lessons learned
- *Identify alternative solutions available*
- *Identify any risks and issues*
- Provide a recommendation

## *Abingdon Tour*