



New Middle School @Stratford Site Community Newsletter (June 2018)

Completed and ongoing tasks:

- Installation of erosion and sediment control measures within the construction limits and along Vacation Lane completed.
- Protection of trees identified to remain completed.
- Installation of construction fencing for Phases 1A & 1B completed.
- Demolition of all trees approved by Arlington County within construction limits of disturbance completed.
- Cut, cap and safe off electrical work within the construction limits of Wing C for the new exterior finishes ongoing.
- Relocation of the Stratford Program from Wing C of the existing school ongoing
- Installation of the new 42" reinforced concrete storm piping and removal of the existing 42" reinforced concrete piping ongoing.
- Disconnection / removal of the existing exterior light poles and heads within the new drop off lane ongoing.
- Mobilization for demolition associated with the new elevator proposed within Wing A of the existing school ongoing.
- Cut, cap and safe off electrical, mechanical, and fire sprinkler systems within the limits of the proposed elevator for Wing B of the existing school ongoing.
- Occupation of APS temporary trailer for use by Turner Construction for project duration ongoing.

Construction activities planned next month:

- Storm drainage and sanitary sewer piping installation within the construction fencing.
- Storm piping installation, retaining wall installation, storm water management facility installation for construction of new employee parking lot along Vacation Lane when school dismisses in June.
- Rough grading, clear & grubbing, and storm / sewer piping installation for new drop off roadway to Old Dominion Drive within construction fencing.
- Installation of remaining storm drainage, sanitary sewer piping, and underground electrical work along Vacation Lane when school dismisses in June.

Process related activities:

- Construction activities will continue between 7am to 5pm on week days.



View from Stratford School parking Lot looking towards Vacation Lane



View from Top of Old Dominion Drive



Proposed New Employee Parking Lot off of Vacation Lane (before)



Proposed New Employee Parking Lot from Vacation Lane (interim)



Typical Inlet Protection per Arlington County Standard