



Arlington
Public
Schools

Secondary School @Wilson Community Newsletter (June 2018)

Completed and ongoing tasks:

- Completed steel erection and metal decking for Bar 1.
- Bars 2 and 3 steel erection, detailing and metal decking in progress.
- Perimeter wall waterproofing ongoing.
- Spray fireproofing work completed at B2 level. Will resume at G1 level next month.
- Delivery and erection of major structural steel ongoing.
- Concrete pours on metal deck on G1 were completed.
- All building slab on grade work completed.
- MEP below grade work to support the G1 slab on grade pours was completed.
- Large MEP equipment was delivered and installed in the B2 mechanical room.
- Ductwork installation at the B2 level has begun.

Construction activities next month:

- Courtyard foundation walls will be completed.
- Steel erection for Bar 2 and Bar 3 will continue. Bar 4 steel erection will begin.
- CMU block installation will begin at the B2 level.
- MEP rough-in will continue at the B2 level
- Façade wall framing will begin.

Process related activities:

- Washington gas will continue replacement of the gas main along Wilson Blvd from N. Pierce St. to N. Quinn St.



Steel beams erected @ Level 2



Plumbing installed at B2 level



Sleeves and entrance to DVP vault



Spray fireproofing @ B2



Welding steel beam



Courtyard next to auxiliary gym



Courtyard next to main gym



Panoramic view from Wilson Blvd



View from Wilson Blvd to future auditorium