

# South Carlin Springs Road Safety Study

August 2019  
Update to APS & ACTC

# In Progress

- Implementation of Campbell ES sidewalk improvements (*Capital Projects*)
  - *Construction in progress*
  - *Targeted completion prior to the start of school, weather permitting*



# In Progress

- Repair/reconstruction of sidewalk areas along S Carlin Springs Rd (WSS)
  - *Repaired/replaced various sections of sidewalk and pedestrian ramps in August prior to the upcoming repaving effort*



# In Progress

- Address overgrowth along corridor (*Code Enforcement / APS*)
  - *Code enforcement working with individual home owners and VHC*
  - *APS working to clear other overgrowth areas along corridor in August*



# In Progress

- Implementation of light bulb replacement/upgrade (*Traffic Signals*)
  - *Target to replace in 2019*
- Bus pad construction and relocation of the 3<sup>rd</sup> Street ART/WMATA stop (*Transit*)
  - *Waiting on easements, timeline TBD*
- Construction for signalized intersection reconstruction projects at 6<sup>th</sup> Road S and 3<sup>rd</sup> Street S (*Traffic Signals*)
  - *Waiting on easements, timeline TBD*
- Initiated scoping longer term study to investigate sidewalk/utility projects (*Transportation Planning, Capital Projects*)

# Looking Ahead

- Initiating other mid-term action items
  - Review of 1<sup>st</sup> St S ART/WMATA Bus Stop